

KENWORTH TRUCK CENTRE PDI

INSIDE CAB

- ☐ CHECK ALL INTERIOR LIGHTS-DIMMING, BACK LIGHTS,READING LIGHTS
- ☐ CHECK ALL GAUGE OPERATION
- ☐ LEARN ALL SWITCHES IF APPLICABLE
- ☐ CHECK SEAT(S) OPERATION AND CONTROL(S), AIR LEAKS, SEAT BELT(S) OPERATION
- ☐ CHECK WINDOW AND VENT OPERATION
- ☐ CHECK ELECTRIC MIRROR/HEAT OPERATION IF APPLICABLE
- ☐ CHECK AIR CONDITIONING AND HEATER OPERATION (AT OPERATING TEMPERATURE)
- ☐ CHECK UPHOLSTERY CONDITION AND PROPER ATTACHMENT
- ☐ CHECK RADIO OPERATION/SET TIME
- ☐ CHECK CB OPERATION(IF APPLICABLE) MAKE SURE ANTENNA(S) SECURE
- ☐ CHECK ALL POWER OUTLET(S) FOR OPERATION
- ☐ CHECK ALL MODULES FOR FAULT CODES AND CLEAR
- ☐ UPDATE ALL MODULES TO CURRENT SOFTWARE LEVELS-RECORD BEFORE AND AFTER SOFTWARE LEVELS
 - ☐ PCI _____
 - ☐ VECU/CECU _____
 - ☐ EAS/ACM _____
 - ☐ TRANSMISSION CONTROL MODULE _____
 - ☐ RIGHT HAND STALK _____
 - ☐ OTHER _____
 - ☐ OTHER _____
- ☐ REMARKS
REMARKS
 - ☐ _____
 - ☐ _____
 - ☐ _____